



METRO
FLOOD
DIVERSION
AUTHORITY

FM Area Diversion Project Update

Kris Bakkegard, MFDA Director of Engineering

Agenda

01 Background

02 Overview

03 P3

04 Project Components

Flood History





The Need for Flood Mitigation




- Red River in Fargo **exceeded flood stage every year** from 1993-2023 except 2012, 2016 and 2021
 - It's **flooded 61 times** in the past 120 years
- **260,000 people** – along with \$18 billion worth of their homes, businesses and property – are **at risk of catastrophic flooding**
- **Economic impacts**
 - 1997 flood: \$3.5 billion in damages (more than \$6.4 billion when adjusting for inflation)
 - Millions spent fighting floods, including \$8.2M in 2009
 - Flood insurance will not be required for those protected after the diversion's construction, but it will be available for a reduced rate

Fargo's Top 10 Floods

1. 40.82' – 2009
2. 39.72' – 1997
3. 39.10' – 1897
4. 38.81' – 2011
5. 37.34' – 1969
6. 37.13' – 2006
7. 36.99' – 2010
8. 36.69' – 2001
9. 35.39' – 1989
10. 35.04' – 2019




Changing 100-Year Floodplain





North Dakota Impact

Reducing catastrophic flood risk protects:



55+ schools
including >20% of
the state's school-
age children, from
K-12



**>25% hospital
capacity**
for the state



**Only Level 1
trauma center**
between Minneapolis,
Seattle, Denver and
Omaha




**>\$25 billion
property value**



Largest university
in the state

Project Overview






Project Goals

100-year flood protection minimum

37-foot river stage through town

500-year fightable protection

40-foot river stage through town




100-Year Floodplain

Existing Conditions



With Project





How It Will Work





Project Firsts




- First-ever public-private partnership (P3) done in conjunction with the U.S. Army Corps of Engineers
- First-ever water management P3 implemented in North America
- First green finance initiative in the U.S. specifically designed for climate change adaptation
- Pilot project for using renewable biofuels to power heavy machinery



Project Flyover



Split Delivery Structure



The Project Partnership Agreement (PPA) is between the government (USACE) and non-federal partners (MFDA, City of Fargo and City of Moorhead) and serves as the official agreement marking the beginning of the FM Area Diversion.

The Joint Powers Agreement (JPA) is an agreement between member entities that establishes duties, responsibilities, and obligations regarding the FM Area Diversion project.

P3 Structure



Governing Authority

13-member Board of Authority and staff



P3 Partner

Responsible for designing, constructing, financing, operating, and maintaining the Stormwater Diversion Channel & Associated Infrastructure

Joint venture of:  **acciona**  **SHIKUN&BINUI**  **NORTH AMERICAN**
CONSTRUCTION GROUP



Design & Construction Arm of RRVA

Responsible for design and construction of Stormwater Diversion Channel & Associated Infrastructure

Project Delivery Structure



Stormwater Diversion Channel & Associated Infrastructure (SWDCAI)



Delivered by the P3



Southern Embankment & Associated Infrastructure (SEAI)



US Army Corps of Engineers®

Delivered by the U.S. Army Corps of Engineers

Mitigation Features and Associated Infrastructure (MFAI)



US Army Corps of Engineers®



METRO FLOOD DIVERSION AUTHORITY

Delivered by the U.S. Army Corps of Engineers and city and county governments

Local Entity Flood Protection & Associated Infrastructure (LFPAI)



METRO FLOOD DIVERSION AUTHORITY

Delivered by city and county governments in coordination with the Corps



CCJWRD



Public-Private Partnership (P3)





Why a Public-Private Partnership?



- MFDA retains ownership and control over operating standards and other requirements
- RRVA, as the private sector partner, delivers innovative technical solutions within MFDA requirements
- The engineer and contractor work collaboratively to lower construction cost and deploy new technology
- MFDA receives a fixed-price bid and RRVA assumes the risks of delay, cost escalation, etc.
- Private entity holds debt and is incentivized to deliver the project in order to receive payment



P3 Benefits

- Allows multi-generational payback for large projects
- Uses multiple, long-term alternative financing
- Promotes design and delivery innovation
- Provides cost certainty
- Assigns risk to the party most able to manage the risk
- Provides performance guarantees and long-term warranties
- Best option to secure Federal appropriations
- Shortens schedule



Projected Completion



2027

2028

2029

2030

2031

2032

2033

2034

2035

2036

2037

with P3 | \$2.75B*

without P3 | \$3.2B*

Stormwater Diversion Channel & Associated Infrastructure (SWDCAI)



Components

30-Mile Diversion Channel


3 Structures

- Diversion Outlet
- Maple River Aqueduct
- Sheyenne River Aqueduct

14 Drainage Inlets

Transportation Features

- 3 Railroad Crossings
- 4 Interstate Crossings
- 12 County Road Crossings



METRO
FLOOD
DIVERSION
AUTHORITY



Stormwater Diversion Channel



Construction Overview

Builder: ASN Constructors (P3)

Start Date: August 2022

Scheduled Completion: Early 2027

Component Details

Length: 30 miles

Excavation Totals: 45 million cubic yards

Utility Relocations: coordinating with 18 companies





Stormwater Diversion Channel



Toe Drains

Low Flow Channel

Levee

Main Channel

Excavated Material Berm





Maple River Aqueduct



Construction Overview

Builder: ASN Constructors (P3)

Start Date: June 2023

Scheduled Completion: Q4 2025

Component Details

Length: 250 feet

Width: 50 feet

Concrete: 10,000 cubic yards

Piling: 48,194 linear feet of H pile


March 2024






Aqueduct

Construction started
in June 2023



Maple River Aqueduct

- **Conceptual Design**





Diversion Outlet



Construction Overview

Builder: ASN Constructors (P3)

Start Date: 2023

Completion Date: 2024

Component Details

Length: 1,500 feet

Width: 300 feet

Riprap: 24,000 cubic yards

Boulders: 450+ boulders placed as rock weir to promote fish passage

November 2023



Diversion Outlet



November 2023





Drain Inlet



August 2023






Drain Inlet



Transportation Features




Flood Control and Road Design

- RRVA

Supporting Partners

- NDDOT
- MNDOT
- Cass County





Interstate Crossings





I-29/BNSF/CR 81 Crossings





County Roads 16/17 Crossing



December 2023





38th Street Crossing



January 2024





County Roads 4/31 Crossing



January 2024





County Road 32 Crossing





Railroad Crossings





BNSF Shoofly / CR 81 Bypass




January 2024





BNSF Prosper Crossing



October 2023



Southern Embankment & Associated Infrastructure (SEAI)



**US Army Corps
of Engineers®**



Components


22 Miles of Earthen Embankment

3 Control Structures

- Diversion Inlet Structure
- Wild Rice River Structure
- Red River Structure

Transportation Features


- I-29 crossing bridge
- County and township crossings
- 4-mile grade raise on I-29



METRO
FLOOD
DIVERSION
AUTHORITY



Diversion Inlet Structure



Construction Overview

Builder: Ames Construction
(USACE contractor)

Start Date: 2017

Scheduled Completion:
November 2023

Component Details

Excavation: 264,000 cubic yards

Steel Piling: 55,400 linear feet

Concrete: 11,700 cubic yards

Riprap: 20,000 cubic yards

Gates: 50 feet wide by 26 feet tall

August 2023





Diversion Inlet Structure




July 2023





Wild Rice River Structure



Construction Overview

Builder: Ames Construction
(USACE contractor)

Start Date: 2020

Completed: October 2023

Component Details

Excavation: 420,000 cubic yards

Steel Piling: 70,200 linear feet

Concrete: 13,000 cubic yards

Riprap: 14,500 cubic yards

Gates: 40-by-40 feet

June 2023




Wild Rice River Structure Area Mockup





Red River Structure



Construction Overview

Builder: Ames Construction
(USACE contractor)

Start Date: 2022

Scheduled Completion:
March 2026

Component Details

Excavation: 1.8 million cubic yards

Steel Piling: 87,000 linear feet

Concrete: 72,000 cubic yards

Riprap: 26,200 cubic yards

Gates: 50 feet wide by 52.5 feet tall

August 2023





Southern Embankment Reach SE-1A



SE-1A



Construction Overview

Builder: Tunheim Construction (USACE contractor)

Start Date: 2021

Completed: November 2022

Component Details

Length: 3 miles


Excavation: 142,000 cubic yards

November 2022





Southern Embankment Reach SE-2A



SE-2A

June 2023



Construction Overview

Builders: H. B. Construction Inc. (USACE contractor)

Start Date: 2021

Scheduled Completion: September 2024

Component Details

Length: 1.8 miles

Excavation: 693,000 cubic yards

Turf Reinforcing Mat: 79,000 cubic yards



Southern Embankment Design



Upcoming Reaches

5 more reaches of the 22-mile southern embankment have designs being finalized and construction will begin within the next couple of years.

SE-1B: 2024 – 2026

SE-2B: 2024 – 2025

SE-3: 2025 – 2026

SE-4: 2024 – 2026


SE-5: 2025 – 2026

Summer 2022





I-29 Grade Raise



Construction Overview

Builder: Industrial Builders Inc. (USACE contractor)

Start Date: 2021

Scheduled Completion: January 2024

Component Details

Length: 4.2 miles

Excavation: 1.2 million cubic yards

Steel Piling: 13,000 feet

Concrete: 387,000 cubic yards


Riprap: 11,700 cubic yards

October 2023




I-29 Grade Raise

- Alternatives Considered
 - Permanent interstate realignment
 - Bypass alternatives
- Selected Alternative
 - Permanent improvements along existing corridor
 - Temporary bypass east of existing alignment



I-29 Grade Raise





I-29 Grade Raise



October 2023



Transportation Features

Flood Control Design


- USACE

Road Design

- MFDA

Supporting Partners

- NDDOT
- MNDOT
- Cass County
- Clay County
- MN & ND Townships



Local Entity Flood Protection & Associated Infrastructure (LFPAI)




Components

Levees & floodwalls

Stormwater lift stations


County & township road improvements and grade raises

Goal: safely pass as much as 37 feet of water through town during a 100-year flood without the need for emergency measures






In-Town Flood Protection



Fargo



Cass County



Construction Overview

Projects began in 2009 to allow for up to 37 feet of floodwater to flow safely through town

Project Details

18 stormwater lift stations


259 property acquisitions

4.4 miles county road improvements/
grade raises


26.2 miles of levees/floodwalls



In-Town Flood Protection



Moorhead



Clay County



Construction Overview

Projects began in 2009 to allow for up to 37 feet of floodwater to flow safely through town

Project Details

19 storm structure modifications

276 property acquisitions

4 miles road improvements/grade raises

12.7 miles of levees/floodwalls

Mitigation Features & Associated Infrastructure (MFAI)



US Army Corps
of Engineers®




METRO
FLOOD
DIVERSION
AUTHORITY



Components

- Cemetery mitigation*
- Christine Levee*
- Comstock Project*
- Drain 27 Wetland Mitigation
- Drayton Dam
- Flowage easements*
- Georgetown Project*
- Lower Otter Tail River Restoration Project
- OHB Levee
- Oxbow Wetland Mitigation
- Sheyenne River Mitigation
- Wolverton Project*





Oxbow Wetland Mitigation



Project Overview
Contractor: Industrial Builders Inc.
Start Date: Fall 2020
Completed: Spring 2023

Component Details
Size: 10.6 wetland acres with 8.2 acres of 50-foot upland buffers
Growth: 63.1 acres of seedlings planted





Drayton Dam Mitigation



Project Overview

Contractor: HSG Park Joint Venture (USACE Contractor)

Start Date: May 2022

Scheduled Completion: Fall 2023

Location: 120 miles north of Fargo-Moorhead

Component Details


- Constructing a rock rapids fishway structure
- Offsets project impacts to biotic connectivity on the Red River

August 2023





Drain 27 Mitigation



Project Overview

Contractor: HSG Park Joint Venture (USACE contractor)

Start Date: Spring 2022

Completed: Fall 2022

Component Details

Size: 320 acres of wetland


Excavation: 436,000 cubic yards

Native Plant Seeding: 485 acres

April 2023



Stay Connected



Website

www.FMDiversion.gov



Monthly E-Newsletter

<https://fmdiversion.gov/subscribe/>

Social Media



LinkedIn

@fm-area-diversion-project



Facebook

@FMAreaDiversionProject



YouTube

@FMDiversion



Twitter

@FMDiversion



METRO
FLOOD
DIVERSION
AUTHORITY

www.FMDiversion.gov

